...IKE, DASARAHALLI ...
...D. BANGALORE-560 073
...utive Engineer,

Completion Report

1	Name of Wok	Bill For Improvements and Development of NMH Extension in Bagalagunte ward No 14
2	Sanctioned Estimate No.& Date	EE/DD/AS/ 181 /18-19. Dt 07-03-2019
3	Head of Acount which is Chargeable	EE/DD/TS/208/18-19. Dt 07-03-2019 , P Code-3526
4	Enstrument Order No. & Date	BBMP/EE/DD/WO/ 401 /18-19, Dt.08 03 2019
5	Name of Contractor	KRIDL
6a	Time Stipulated for Completion of work	120 days
b	Delay in execulation of work	
	Measurement recorded in MB	MB No. 3468/ 2018-19
	Page No	346702 to 709 & 346774 to 346781
8	check Measurment of the Asst	
	Exe Eng./ Exe.Eng. On	
9	Name of the Office / Official	Asst.Executive Enginner T.Dasarahalli Sub Division
	incharge of the work	
10	a)Assistant Engineer	K P Umesh
	b) Asst. Exe. Engineer	

Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings (Rs)
100.00 Lakhs	92,13874=00	-	Rs 86,126=00

1) Certified that the above work has been Completed within the stipulated time nited in the
2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER
Ward No.14

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB-DIVISION
ಬೆಂಗಳೂರು

Scanned by CamScanner